

Højnen 50-52-54-56

Bygherre: Bilow & Nielsen A/S

Hustype: BN storparcel
 Sagsnummer: 23849+23850+23851+23852

SagsNr	Opdrags	Varetag	39	40	41	42	43	44	45	46	47	48	49	50	51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15						
23849+23850+23851+23852	Opdrags	20 dage	08-10																																		
23849+23850+23851+23852	Støberarbejde	0 dage																																			
23849+23850+23851+23852	RATE 1 - støberarbejde	8 dage																																			
23849+23850+23851+23852	Råhusmontage	20 dage																																			
23849+23850+23851+23852	Tømrerarbejde	0 dage																																			
23849+23850+23851+23852	Tømrerarbejde - 1. mont.	0 dage																																			
23849+23850+23851+23852	Levering af ventilationsanlæg	0 dage																																			
23849+23850+23851+23852	Levering af vinduer og døre	0 dage																																			
23849+23850+23851+23852	Tagdækning	3 dage																																			
23849+23850+23851+23852	RATE 2 - husrejsningsrate	0 dage																																			
23849+23850+23851+23852	EL - grovinstallation	4 dage																																			
23849+23850+23851+23852	VVS - grovinstallation	2 dage																																			
23849+23850+23851+23852	VVS - kedelmontering	2 dage																																			
23849+23850+23851+23852	RATE 3 - rørtrækarate	0 dage																																			
23849+23850+23851+23852	Levering af mursten og mørtel	0 dage																																			
23849+23850+23851+23852	Skalmuring	18 dage																																			
23849+23850+23851+23852	Tyndpuds / hvidespartel	2 dage																																			
23849+23850+23851+23852	50 - Levering af profilbrædder	0 dage																																			
23849+23850+23851+23852	52 - Levering af gipsplader	0 dage																																			
23849+23850+23851+23852	50 - Profilfløjt	5 dage																																			
23849+23850+23851+23852	52 - Gipsfløjt	5 dage																																			
23849+23850+23851+23852	50 - Fliseleverance	0 dage																																			
23849+23850+23851+23852	52 - Fliseleverance	0 dage																																			
23849+23850+23851+23852	50 - Flisearbejde	5 dage																																			
23849+23850+23851+23852	52 - Flisearbejde	5 dage																																			
23849+23850+23851+23852	50 - Spartel- og malerarbejde	10 dage																																			
23849+23850+23851+23852	52 - Spartel- og malerarbejde	8 dage																																			
23849+23850+23851+23852	50 - Lev. af inventar, tæpper og parket	0 dage																																			
23849+23850+23851+23852	52 - Lev. af inventar, tæpper og parket	0 dage																																			
23849+23850+23851+23852	50 - Snedkerarbejde	6 dage																																			
23849+23850+23851+23852	52 - Snedkerarbejde	6 dage																																			
23849+23850+23851+23852	RATE 4 - snedkerarbejde	0 dage																																			
23849+23850+23851+23852	50 - EL - slutmontering	4 dage																																			
23849+23850+23851+23852	52 - EL - slutmontering	4 dage																																			
23849+23850+23851+23852	50 - VVS - slutmontering	4 dage																																			
23849+23850+23851+23852	52 - VVS - slutmontering	4 dage																																			
23849+23850+23851+23852	50 - Invendigt malefærdig	5 dage																																			
23849+23850+23851+23852	52 - Invendigt malefærdig	5 dage																																			
23849+23850+23851+23852	50 - Færdiggørelse	6 dage																																			
23849+23850+23851+23852	52 - Færdiggørelse	6 dage																																			
23849+23850+23851+23852	RATE 5 - færdigrate	0 dage																																			
23849+23850+23851+23852	Redskabsrum	6 dage																																			
23849+23850+23851+23852	HNG / FIERNVARME	1 dag																																			
23849+23850+23851+23852	Balagsningsarbejder	10 dage																																			
23849+23850+23851+23852	50 - Mangelgennemgang / foraflevering	1 dag																																			
23849+23850+23851+23852	52 - Mangelgennemgang / foraflevering	1 dag																																			
23849+23850+23851+23852	50 - Mangeludbedring	4 dage																																			
23849+23850+23851+23852	52 - Mangeludbedring	4 dage																																			
23849+23850+23851+23852	50 - Aflevering - 14/3-2008	0 dage																																			
23849+23850+23851+23852	52 - Aflevering - 14/3-2008	0 dage																																			